Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
							Now To be Paid Qty	35.28	1720.88	60712.65	
		Item No. 22 Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour,complete as per specifications and directions of the Engineer in charge. (Second Floor)									
		Measurements taken on 21/7/20									
		Wall Cladding									
		Toilets									
			Sqm	1	8.4		2.1	17.64			
			Sqm	5	6		2.1	63			
		Checked E.I.C 14/8	Sqm	1	6.2		2.1	13.02			
							Total Executed Quantity	93.66			
							Tender Quantity	93.66			
							Now To be Paid Qty	93.66	1723.82	161452.98	
		Item No. 23 Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour,complete as per specifications and directions of the Engineer in charge.(ThirdFloor)									
		Measurements taken on 21/7/20									
		Skirting									
		Water tank room	Sqm	1	15.2		0.1	1.52			
		Head room	Sqm	1	7.9		0.1	0.79			
		Deduction									
		D3 Checked E.I.C 14/8	Sqm	2	1.2		0.1	-0.24			
							Total Executed Quantity	2.07			
							Tender Quantity	2.07			
							Now To be Paid Qty	2.07	1724.8	3570.34	
		Item No. 24 Providing and fixing 20mm thick gang saw water cut LAKARED granite for Cladding in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specifications and directions of the Engineer in charge.(Ground Floor)									
		Measurements taken on 24/7/20									
		CLADDING									
		ground Floor									
		Lobby									
		RHS Wall @ Extension	Sqm	1	13		2.1	27.3			
			Sqm	1	4.95		2.1	10.395			
			Sqm	1	4.5		2.1	9.45			
		Door Jam Checked E.I.C 14/8	Sqm	4	0.25		2.1	2.1			
		Building Front	Sqm	1	13.6		2.1	28.56			
		Wash basin area @bottom		1	6.85		0.8	5.48			
				2	1.85		0.6	2.22			
				2	1.45		0.6	1.74			
		Ladies and Gents bath Room near entrance Wall		2	2.1		2.1	8.82			
				2	1.1		2.1	4.62			
							Total Executed Quantity	100.69			
							Tender Quantity	99.86			
							Now to paid Quantity				
							Quantity Reserved	99.86	4281.62	427541.17	

Contractor

Asst Eng

Asst Executive Engineer

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 25		Providing and fixing 20mm thick gang saw water cut LAKARED granite for Cladding in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specifications and directions of the Engineer in charge. (First Floor)									
Measurements taken on		24/7/20									
		First Floor									
		near front Door	Sqm	2	0.6		2.1	2.52			
							Total Executed Quantity	**2.52**			
							Tender Quantity	**2.52**			
							Now To be Paid Qty	**2.52**	**4283.58**	**10794.62**	
Item No. 26		Providing and fixing 20mm thick gang saw water cut LAKARED granite for Cladding in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specifications and directions of the Engineer in charge. (Second Floor)									
Measurements taken on		24/7/20									
		Second Floor									
		near Staircase	Sqm	1	1.9		2.1	3.99			
							Total Executed Quantity	**3.99**			
							Tender Quantity	**3.99**			
							Now To be Paid Qty	**3.99**	**4285.54**	**17099.30**	
Item No. 27		Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete as per specifications and directions of the Engineer in charge.									
Measurements taken on		25/7/20									
		Entry Steps near Portico									
			Sqm	30	1.9	0.3		17.1			
			Sqm	31	1.9	0.3		17.67			
		Landing	Sqm	1	3.2	2.6		8.32			
			Sqm	5	1.9	0.3		2.85			
			Sqm	6	1.9	0.15		1.71			
		Landing	Sqm		3.2	1.2		3.84			
							Total Executed Quantity	**51.49**			
							Tender Quantity	**51.49**			
							Now To be Paid Qty	**51.49**	**4620.7**	**237919.84**	
Item No. 28		Providing and fixing granite flooring in combination of 19mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc complete as per specifications and directions of the Engineer in charge. (Ground Floor)									
Measurements taken on		25/7/20									
		Ground floor									
		Kitchen	Sqm	1	11.33	4.3		48.72			
		Gas bank	Sqm	1	2.9	1.45		4.21			
		Store Room	Sqm	1	2.9	2.65		7.69			
		Lobby	Sqm	1	12.75	3.15		40.16			
			Sqm	1	1.37	4.3		5.89			
		Entry Steps Flooring	Sqm	1	2	1.4		2.80			

109.417

Contractor

Asst Eng

Asst Executive Engine

109.47

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Near hand wash area wash basin bottom	Sqm	1	6.85	0.8		5.48			
			Sqm	2	1.85	0.6		2.22			
			Sqm	2	1.45	0.6		1.74			
		Kitchen floor washing area	Sqm	2	2.8	0.23		1.29			
				2	2.32	0.23		1.07			
							Total Executed Quantity	121.26			
							Tender Quantity	106.66			
							Quantity Upto 125%	121.26			
							Now To be Paid Qty	121.26	4322.78	524170.36	
Item No. 29		Providing and fixing granite flooring in combination of 19mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etccomplete as per specifications and directions of the Engineer in charge.(Third Floor)									
Measurements taken on		26/7/20									
		Third floor									
		Water tank room	Sqm	1	3.3	4.3		14.19			
		Head room	Sqm	1	2.9	2.5		7.25			
							Total Executed Quantity	21.44			
							Tender Quantity	21.44			
							Now To be Paid Qty	21.44	4318.86	92596.36	
Item No. 30		Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specifications and directions of the Engineer in charge.									
Measurements taken on		26/7/20									
		Ground Floor									
		gents toilet	Sqm	1	4.8	1.7		8.16			
		ladies toilet	sqm	1	4.85	2.3		11.155			
							Total Executed Quantity	19.32			
							Tender Quantity	19.32			
							Now To be Paid Qty	19.32	1238.72	23925.88	
Item No. 31		Providing Ceramic tiles of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.Specification No. KBS _do_ for Ceramic Tiles of size 30x30cms 6mm thick .complete as per specifications and directions of the Engineer in charge. (Ground Floor)									
Measurements taken on		26/7/20									
		Ground floor									
		WC	Sqm	8	1.1	1.3		11.44			
							Total Executed Quantity	11.44			
							Tender Quantity	11.44			
							Now To be Paid Qty	11.44	1362.2	15583.57	
Item No. 32		Providing Ceramic tiles of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.Specification No. KBS _do_ for Ceramic Tiles of size 30x30cms 6mm thick .complete as per specifications and directions of the Engineer in charge. (First Floor)									
Measurements taken on		27/7/20									
		First floor									
		Toilet	Sqm	2	3	1.2		7.2			
							Total Executed Quantity	7.20			

Contractor

Asst Eng

Asst Executive Engr

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
							Tender Quantity	7.20			
							Now To be Paid Qty	7.20	1365.14	9829.01	
		Item No. 33 Providing Ceramic tiles of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.Specification No. KBS _do_ for Ceramic Tiles of size 30x30cms 6mm thick .complete as per specifications and directions of the Engineer in charge. (Second Floor)									
		Measurements taken on 27/07/20									
		Second Floor									
		toilets									
			Sqm	5	1.8	1.2		10.8			
			Sqm	1	3	1.2		3.6			
			Sqm	1	1.9	1.2		2.28			
							Total Executed Quantity	16.68			
							Tender Quantity	16.68			
							Now To be Paid Qty	16.68	1366.12	22786.88	
		Item No. 34 Providing and laying in position yelahanka tiles of size 250 x 250mm of approved quality and make, over a bed of cement mortar 1:3 an average thickness 25mm over weather proof course and pointed with cement mortar 1:3 mix with red oxide including curing cost of materials, labour complete as per specifications and directions of the Engineer in charge. (Second Floor)									
		Measurements taken on 30/7/20									
		Second Floor									
		Entrance portico Slab	sqm	1	3.8	5.5		20.9			
							Total Executed Quantity	20.90			
							Tender Quantity	20.90			
							Now To be Paid Qty	20.90	934.92	19539.83	
		Item No. 35 Providing and laying in position yelahanka tiles of size 250 x 250mm of approved quality and make, over a bed of cement mortar 1:3 an average thickness 25mm over weather proof course and pointed with cement mortar 1:3 mix with red oxide including curing cost of materials, labour complete as per specifications and directions of the Engineer in charge. (Third Floor)									
		Measurements taken on 30/7/20									
		Third floor									
		Terrace floor	sqm	1	21.05	19		399.95			
		Deduction	sqm								
		Water tank Room	sqm	1	3.5	4.5		-15.75			
		Head room	sqm	1	6.6	3.75		-24.75			
							Total Executed Quantity	359.45			
							Tender Quantity	359.45			
							Now To be Paid Qty	359.45	936.88	336761.52	
		Item No. 36 Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections ineluding cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved qualitycomplete as per specifications and directions of the Engineer in charge. (Ground Floor)									
		Measurements taken on 1/8/20									
		Ground Floor									
		V	Sqm	8	0.6		0.6	1.44			
		Hand wash Basin area	Sqm								
		W		1	4.3		0.35	0.75			
		W		1	0.35		0.25	0.04			

Contractor

Asst Eng

Asst Executive Engineer